



2015 AND 2016 CONNECTIVITY AGENDA PROJECTS

Progress to Date (January 2022)

	1	Albania – North Macedonia Power Interconnection (I): Grid Section in Albania (Fier – Elbasan – border between the two states) / KfW		Dec 2015	Nov 2016	Nov 2016	-	May 2019	Jan 2021	Mar 2022	July 2023
	2	Albania – North Macedonia Power Interconnection (II): Grid Section in North Macedonia (Bitola – border between the two states) / EBRD		Dec 2015	Dec 2015	Feb 2016	Nov 2018	Oct 2016	Sept 2017	Sept 2017	June 2023
	3	Trans-Balkan Electricity Corridor (I): Grid Section in Montenegro (Lasta – Pljevlja – border with Serbia) / KfW		Dec 2015	May 2013	July 2016	-	Jan 2012	July 2014	Oct 2017	Dec 2024
	4	Trans-Balkan Electricity Corridor (II): Grid Section in Serbia (Kragujevac – Kraljevo) / KfW		Dec 2015	Mar 2017	Mar 2017	Sept 2018	Aug 2019	Mar 2020	June 2020	June 2022
	5	Mediterranean Corridor: Bosnia and Herzegovina – Croatia Vc Road Interconnection, Svilaj – Odžak and Svilaj Bridge / EIB		Dec 2015	Aug 2012	Apr 2017	2018	2012	Sep 2013	Oct 2016	Aug 2021
	6	Extension of TEN-T Core Network: Bosnia and Herzegovina – Croatia R2a Road Interconnection, Gradiška Bridge / EIB		Dec 2015	Nov 2005	Mar 2018	2018	Oct 2018	July 2019	Oct 2019	June 2022
	7	Orient/East-Med Corridor: North Macedonia – Kosovo R10 Rail Interconnection, Fushë Kosovë/Kosovo Polje – Border with North Macedonia Section in Kosovo / EBRD		Dec 2015	Sept 2015	Feb 2018	Mar 2018	June 2018	Jan 2019	Aug 2019	Dec 2022
	8	Orient/East-Med Corridor: Montenegro – Serbia R4 Rail Interconnection, Bar – Vrbnica Section in Montenegro / EIB		Dec 2015	Mar 2017	Mar 2017	Feb 2020	Apr 2017	Sept 2017	Sept 2017	Dec 2022
	9	Orient/East-Med Corridor: Serbia – North Macedonia CX Rail Interconnection, Niš – Brestovac Section in Serbia (National IPA)		n/a	n/a	Dec 2016	-	Aug 2019	Jan 2020	Sept 2021	Q1 2024
	10	Orient/East-Med Corridor: CX Intermodal Terminal in Belgrade, Serbia (National IPA)		n/a	n/a	Dec 2016	Dec 2020	Nov 2018	Oct 2019	Nov 2020	June 2023
	11	Mediterranean Corridor: Montenegro – Albania – Greece R2 Rail Interconnection, Tirana – Durrës Section in Albania / EBRD		Dec 2016	Dec 2016	May 2018	Nov 2021	Oct 2019	Feb 2021	Dec 2021	Feb 2023
	12	Orient/East-Med Corridor: North Macedonia – Kosovo – Serbia R10 Rail Interconnection, Fushë Kosovë/Kosovo Polje – Mitrovicë/Mitrovia Section in Kosovo / EBRD		Dec 2016	Sept 2015	Dec 2018	Dec 2018	May 2019	Dec 2021	Mar 2022	Apr 2023
	13	Orient/East-Med Corridor: Serbia – Bulgaria CXc Rail Interconnection, Sićevo – Dimitrovgrad Section in Serbia / EIB		Dec 2016	Jan 2018	Jan 2018	-	Sept 2021	-	Q3 2022	Q4 2025

Application approved
 Loan agreement signed
 Grant agreement signed
 Design complete
 Works tender launched
 Works contract signed
 Works commence
 Works 50% complete
 Works 100% complete
 Loan/Grant Disbursed
 Railways
 Freight terminal
 Electricity transmission
 Cross-border bridge
 Serious delay: 2+ years
 Critical path: 1-2 years delay
 On track: <1 year delay



2017 CONNECTIVITY AGENDA PROJECTS

Progress to Date (January 2022)

	1	Project of Energy Community Interest: Serbia (Niš) – Bulgaria Gas Interconnector (National IPA)		n/a	May 2021	Dec 2018	-	Mar 2021			Q1 2022	Q4 2023
	2	Mediterranean Corridor: Bosnia and Herzegovina – Croatia Vc Road Interconnection I, Ponirak – Vraca/Zenica Tunnel Subsection in Bosnia and Herzegovina / EIB		July 2018	Apr 2018	Dec 2019	2017	2018	Aug 2019	Oct 2019		Q2 2023
	3	Mediterranean Corridor: Bosnia and Herzegovina – Croatia Vc Road Interconnection II, Zenica Tunnel – Donja Gračanica Subsection in Bosnia and Herzegovina / EBRD		July 2018	Dec 2015	Mar 2021	Aug 2020	Aug 2017	Nov 2018	Apr 2019		May 2021
	4	Mediterranean Corridor: Bosnia and Herzegovina – Croatia Vc Road Interconnection III, Johovac Interchange – Rudanka Interchange Section in Bosnia and Herzegovina / EBRD		July 2018	Dec 2017	Aug 2019	2020	Oct 2018	Mar 2019	June 2019		June 2022
	5	Rhine/Danube Corridor: Bosnia and Herzegovina – Croatia Waterway Interconnection, Brčko Port / EBRD		Dec 2019	Dec 2016	-	2012	Dec 2020	June 2021	June 2021		Q4 2023
	6	Orient/East-Med Corridor: North Macedonia – Bulgaria CVIII Rail Interconnection, Beljakovce – Kriva Palanka Section in North Macedonia / EBRD		Dec 2017	Dec 2014	Dec 2018	Jan 2018	Jan 2021		Aug 2022		Aug 2025
	7	Orient/East-Med Corridor: Serbia – Bulgaria CXc Rail Interconnection, Niš – Dimitrovgrad Section in Serbia / EIB		Dec 2017	Jan 2018	Jan 2018	-			Q4 2022		Q4 2025

Application approved
 Loan agreement signed
 Grant agreement signed
 Design complete
 Works tender launched
 Works contract signed
 Works commence
 Works 50% complete
 Works 100% complete

Loan/Grant Disbursed
 Railways
 Gas pipeline
 Motorways
 Inland port
 Serious delay: 2+ years
 Critical path: 1-2 years delay
 On track: <1 year delay



2018 CONNECTIVITY AGENDA PROJECTS

Progress to Date (January 2022)

	1	Reconstruction of Durrës Port, Quays 1 and 2, in Albania / EBRD		Dec 2018	-	-	-	-	-	-	To be confirmed	To be confirmed
	2	Mediterranean Corridor: Bosnia and Herzegovina – Croatia Vc Road Interconnection, Tarčin – Ivan Subsection I in BiH / EIB		Dec 2018	Feb 2020	July 2020	Oct 2013	Oct 2019	Aug 2020	Aug 2020	-	Q1 2022
	3	Mediterranean Corridor: Bosnia and Herzegovina – Croatia Vc Road Interconnection, Tarčin – Ivan Subsection II in Bosnia and Herzegovina / EBRD		Dec 2018	Sept 2018	-	Oct 2013	Apr 2019	Oct 2019	Feb 2020	-	Q2 2022
	4	Mediterranean Corridor: Bosnia and Herzegovina – Croatia Vc Road Interconnection, Buna – Počitelj Subsection in Bosnia and Herzegovina / EBRD		Dec 2018	Dec 2015	Mar 2021	2016	2017	May 2018	July 2018	-	Dec 2021
	5	Orient/East-Med Corridor: North Macedonia – Bulgaria CVIII Road Interconnection, Kriva Palanka – Deve Bair Section in North Macedonia / EBRD		Dec 2018	Sept 2018	-	2018	Apr 2019	Sept 2019	Feb 2020	-	May 2023
	6	Orient/East-Med Corridor: North Macedonia – Albania CVIII Road Interconnection, Bukojčani – Kičevo Subsection in NMK / EBRD		Dec 2018	Dec 2021	-	-	-	-	June 2022	-	Oct 2025
	7	Mediterranean Corridor: Montenegro – Croatia – Albania R1 Road Interconnection, Budva Bypass in Montenegro / KfW		Dec 2018	-	-	-	-	-	-	To be confirmed	To be confirmed
	8	Orient/East-Med Corridor: Montenegro – Serbia R4 Rail Interconnection, Bar – Vrbnica Section in Montenegro / KfW (EIB)		Dec 2018	-	-	-	-	-	-	To be confirmed	To be confirmed
	9	Orient/East-Med Corridor: Serbia – Kosovo R7 Road Interconnection, Niš (Merošina) – Pločnik (Beloljin) Section in Serbia / EIB		Dec 2018	Sept 2019	Sept 2019	-	Mar 2021	Sept 2021	Dec 2021	-	Nov 2025
	10	Supervision of Works for Mediterranean Corridor: Bosnia and Herzegovina – Croatia Vc Road Interconnection, Počitelj – Zvirovići Subsection in Bosnia and Herzegovina / EIB		June 2018	Nov 2014	Nov 2021	2015	July 2018	June 2019	Nov 2019	-	Q2 2023
	11	Tender Documents and Supervision of Works for: Orient/East-Med Corridor: Kosovo – Serbia R7 Road Interconnection, Pristina – Merdare Section in Kosovo / EBRD		June 2018	-	-	-	-	-	July 2024	-	Dec 2025

Application approved
 Loan agreement signed
 Grant agreement signed
 Design complete
 Works tender launched
 Works contract signed
 Works commence
 Works 50% complete
 Works 100% complete
 Loan/Grant Disbursed
 Railways
 Maritime port
 Motorways
 Blue Highway
 Peace Highway
 Serious delay: 2+ years
 Critical path: 1-2 years delay
 On track: <1 year delay



2019 CONNECTIVITY AGENDA PROJECTS

Progress to Date (January 2022)

	1	Project of Mutual Interest: North Macedonia – Greece Gas Interconnector / EIB		Dec 2019	Dec 2021	Dec 2021	-					2023	2025
	2	Trans-Balkan Electricity Corridor: Obrenovac – Bajina Bašta Grid Section in Serbia / KfW		Dec 2019	Dec 2020	Feb 2021						Dec 2022	Sept 2025
	3	Mediterranean Corridor: Putnikovo Brdo 2 Tunnel – Medakovo Interchange Vc Motorway Subsection in BiH / EBRD		Dec 2019	May 2019	-	2020	Sept 2020				Q2 2022	Q2 2024
	4	Mediterranean Corridor: Poprikuse – Nemila Vc Motorway Subsection in Bosnia and Herzegovina / EBRD		Dec 2019	Sept 2018	-	-	Aug 2018	Nov 2020			Q2 2021	Q3 2024
	5	Mediterranean Corridor: Rudanka Interchange – Putnikovo Brdo 2 Tunnel Vc Motorway Subsection in Bosnia and Herzegovina / EBRD		Dec 2019	May 2019	-	-	Feb 2020	Apr 2021	Nov 2021			Q4 2023
	6	Orient/East-Med Corridor: General Rehabilitation of Railway Route 10 in Kosovo, Signalling and Telecoms for Phases 1 & 2 / EBRD		Dec 2019	-	-	-					Q4 2022	Q2 2025
	7	Orient/East-Med Corridor: North Macedonia – Serbia Rail Interconnection, Tabanovce Joint Border Station / EBRD		Dec 2019	Oct 2010	-	Dec 2018					Q4 2022	Q2 2024
	8	Orient/East-Med Corridor: North Macedonia – Kosovo Road Interconnection, Blace – Skopje (Stenkovec Interchange) Motorway Section in North Macedonia / EBRD		Dec 2019	-	-						Q3 2023	Q3 2025

Application approved	Loan agreement signed	Grant agreement signed	Design complete	Works tender launched	Works contract signed	Works commence	Works 50% complete	Works 100% complete
Loan/Grant Disbursed	Railways	Gas pipeline	Electricity transmission	Motorways	Serious delay: 2+ years	Critical path: 1-2 years delay	On track: <1 year delay	



2020 CONNECTIVITY AGENDA PROJECTS

Progress to Date (January 2022)

	1	Rehabilitation of Fierza Hydropower Plant in Albania / KfW		Dec 2020	-	-	-	-	-	-	Feb 2023	Aug 2027
	2	Mediterranean Corridor: Tirana Bypass in Albania / EBRD		Dec 2020	-	-	Nov 2021	-	-	-	Feb 2023	May 2026
	3	Mediterranean Corridor: Kvanj Tunnel – Buna Vc Motorway Subsection in Bosnia and Herzegovina / EIB		Dec 2020	Apr 2018	-	-	Dec 2019	-	-	Q2 2022	Q4 2024
	4	Rhine/Danube Corridor: Demining the Right Bank of the Sava River in Bosnia and Herzegovina / World Bank		Dec 2020	Dec 2020	-	-	-	-	-	2023	2024
	5	Orient/East-Med Corridor: Kosovo – Serbia R7 Road Interconnection, Pristina – Merdare Section in Kosovo / EBRD		Dec 2020	-	-	-	-	-	-	July 2024	Dec 2025
	6	Orient/East-Med Corridor: Montenegro – Serbia R4 Rail Interconnection, Bar – Vrbnica Section in Montenegro / EIB		Dec 2020	-	-	Nov 2021	-	-	-	Q4 2022	Q4 2024

Application approved
 Loan agreement signed
 Grant agreement signed
 Design complete
 Works tender launched
 Works contract signed
 Works commence
 Works 50% complete
 Works 100% complete

Loan/Grant Disbursed
 Railways
 Hydropower
 Waterways
 Motorways
 Blue Highway
 Peace Highway
 On track: <1 year delay
 Critical path: 1-2 years delay